Bar Chart for Developments works to be under taken in Ward No.05 of BBMP around Solid Waste Disposal Processing units Bellahalli, Bagaluru and Kattigenahalli Byatarayanapura Constituency.

Bill: 1st and Partl Bill

Name of Agency :- M/s A.G Narayanaswamy

Sl.No	Description of work	% Completed	Progress Chart (20% 40% 60% 80% 100%)
1	Removing and refixing stone slabs of drains and pointing in CM (1:3) (P.No-27,I No-5.33,KPWD SR	100	
2	KSRRB 300-1. Earthwork excavation by manual means for roads, drains & similar works in	77	
3	Providing granite slabs of selected quality roughly dressed and fixed in cement mortar (1:6) including	100	
4	KSRB 4-1.2 : Providing and laying in position plain cement concrete of Mix 1:3:6 with OPC @ 220kgs,	87	
5	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal	82	
6	KSRRB - M2300-14: Providing TMT steel reinforcement for R.C.C work including	67	
7	Providing and Fixing pre cast covering Slab 250mm thick made out of CC 1:2:4 and jelly 20mm	29	
8	Providing and Fixing pre cast covering Slab 100mm thick made out of CC 1:2:4 and jelly 20mm	97	
9	KSRRB M300-14. Excavation for roadwork in all types of soil by mechanical means including	48	
10	KSRRB M400-17. Providing, laying, spreading and compacting cushed stone aggregates of granite	45	

Consultants

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

Sl.No	Description of work	% Completed	Progress Chart 20%	40%	60%	80%	100%
11	KSRRB M500-6. Providing and applying primer coat with S.S. bitumen emulsion on prepared	0					
12	KSRRB 500-7. Providing and applying tack coat using 80/100 grade bitumen(VG10) on the	0					
13	KSRRB 500-2. Cleaning the existing black topped surface with brooms, soft brushes and finally	0					
14	KSRRB M500-17. Providing and laying dense graded bituminous macadam using crushed aggregates	0					
15	Providing and laying bituminous concrete 40mm thick with hot mix plant, using crushed aggregates of	0					
16	KSRRB M800-13.Road Marking with Hot Applied Thermoplastic Compound with Reflectrising	0					
17	KSRRB M200-24. Dismantling of cement concrete pavement by mechanical means using pneumatic	18					
18	KSRRB M600-1.Providing and Constructing dry lean cement concrete mix CC 1:5:10 base with	30					
19	Constructing un-reinforced, plain cement concrete for pavements using Grade concrete M30 with	30					

TEJUS CONSULTANTS

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Consultants

Scanned by TapScanner